Yarding the MHKSK

If you don't go past Empire this wont work

1. Type TCC in the command bar
2. Type Yarding in the search bar
3. Look for the MHKSK in the box on the right
   - Do not click on the train symbol
   - Click the drop down menu on 1/800
   - Select correct track
   - Enter the yard and track in the first box
   - Enter the first car sequence in the next box and the last car sequence in the next box
     - Example if you want to move cars 21 thru 33 the first sequence should be 21 and the last sequence should be 33.
     - If you do not double over just enter the first and last car sequence on the list
4. Click complete
5. If you double over you will have to click add correction for each additional track or repeat steps 1 thru 4

If you have trouble with this talk to Lieseke, he is the one who showed me

Spokane Yard Track Lengths

Current track lengths of Spokane Yard: Tracks measured from cone to cone in tracks 3 thru 10. Track 2 is from West end cone to X-Over. Track 1 is from West end cone to 250 feet East of Fancher Road crossing. Track 11 is from clearance to clearance point/ from West x-ing to East clearance marker.

Track 1	4580 FT
Track 2	3805 FT*
Track 3	2902 FT*
Track 4	2715 FT
Track 5	2560 FT
Track 6	2515 FT
Track 7	2400 FT
Track 8	2330 FT
Track 9	2300 FT
Track 10	2265 FT
Track 11	1225/1065 FT

*NEW AS OF 8/12/20

REFERENCE ONLY